State of Wisconsin
Department of Natural Resources (DNR)
PO Box 7921, Madison WI 53707-7921
dnr.wi.gov

CONSTRUCTION SITE INSPECTION REPORT

Form 3400-187 (R 11/16)

Page 1 of 2

Notice: This form was developed in accordance with s. NR 216.48 Wis. Adm. Code for WPDES permittees' convenience; however, use of this specific form is voluntary. Multiple copes of this form may be made to compile the inspection report. Inspections of the construction site and implemented erosion and sediment control best management practices (BMPs) must be performed weekly and within 24 hours after a rainfall event 0.5 inches or greater.

| Construction Site Name and Location (Project, Municipality, and County): Upper Nemahbin Lake - Village of Summit | pality, and | County): | | IP-SE-2022-68-03658 | |
|---|--|--|--|--|--------------------------------------|
| Onsite Contact/Contractor: Eco Waterway Services, LLC | | | | Onsite Phone/Cell: (715) 412-1450 | 450 |
| Note: In spection reports, along with erosion control and storm water management plans, are required to be and made available upon request. PLEASE PRINT LEGIBLY. | nd storm w | /ater management plans, arc <u>-Y.</u> | | maintained on site in accordance with s. NR 216.48 4) | 16.48 4) |
| Date of inspection: 07/24/2023 Time of Start: | Time of inspection: Start: 9:00 (Control of the start: 9:30 (Control of the start: 9:3 | ion: am opm am opm pm | Type of inspection: Weekly | O Precipitation Event (| Other (specify) |
| Weather/Site Conditions: ● Dry ○ Temp. 78 ∘F Antecedent ○ Variable ○ | Frozen or Frozen (Th | Frozen or snow covered Frozen (Thaw predicted in next week) | Describe current phase of construction: Initial filling activity | truction: | |
| Last Rainfall Depth:inches | Melting Snow/slush | now/slush | Scheduled Final Stabilization Date October 15, 2020 | Stabilization Date for Universal Soil Loss Equation (USLE) $^{ m 1}$:)20 | ນກ (USLE) ¹ : |
| Last Rainfall Date:07/14/2023 | | | Project on Schedule ² ? | S O No | |
| Name(s) of individual(s) performing inspection: | | | Inspector Phone/Cell: | | |
| Todd B. Welk, PLA, CPESCS | | 4 5 11 | | (262) 219-2938 | |
| Inspector Signature | | | Date: | 24/23 | |
| Inspection Questions: | Yes | No (Identify Actions Required): | | Location/Comments: | Actions Completed by Date & Initials |
| 1. Is the erosion control plan accessible to operators? | | Provide onsite copy | | | |
| Is the permit certificate posted where visible? | | Post certificate | | | |
| Is the current phase of construction on sequence with the site-specific erosion and sediment control plan, including installation/stabilization of ponds and ditches? | | Add sediment control Install missing ditch/pipe/pond Stabilize bare soil | | dredging sediment curtain in place, geo bag layout installed with plastic sheeting and hay bales | |
| 4. Are all erosion and sediment control BMPs shown on plan properly installed and in functional condition? | | Repair Modify Install/Replace | | | |
| 5. Is inlet protection properly installed and functioning in all inlets likely to receive runoff from the site? | | Clean Replace | Not applicable | | |
| 6. Is the air free of fugitive dust resulting from construction activity and bare soil exposure? | | Apply water Apply dust control product | | | |

² If the project is not on schedule then the soil loss summary for the project should be reviewed and schedule, plan or practices modified accordingly. The Universal Soil Loss Equation (USLE) model and the Construction Site Soil Loss and Sediment Discharge Guidance are available at: http://dnr.wi.gov/topic/stormwater/standards/const_standards.html

State of Wisconsin
Department of Natural Resources
dnr.wl.gov

IP-SE-2022-68-03658 Eco Waterway Services, LLC

CONSTRUCTION SITE INSPECTION REPORT Form 3400-187 (R 11/16) Page 2 of 2

Page 2 of 2

| | ins | Inspection Questions: | Yes | No (Identify Actions Required): | Location/Comments: | Actions Completed by Date & Initials |
|---|----------|--|-------------|--|------------------------|--------------------------------------|
| | 7. | Is the public right of way curb line free of tracked soil and accumulation? | | Install tracking pad Widen/lengthen pad Amend stone/Add geotextile Install wheel washing station Close entrance/exit Limit traffic across disturbed areas Sweep road and curb line | | r) care of minutes |
| | œ | Are wetlands, lakes, streams, ditches, or storm sewers downstream of the site free of sedimentation and turbid water leaving the site? ³ | × | Repair/Replace erosion control Add sediment controls Modify operations Contact DNR to verify extent of cleanup required | silt curtain installed | |
| | œ | Is dewatering and/or vehicle and equipment washing being done in a manner that prevents erosion and sediment discharge? | \boxtimes | atment train nergy dissipation scharge location take to reduce sediment | Geobag installation | |
| | 10. | Are soil stockpiles existing for more than 7 days covered and stabilized? | | Seed Install mat/mulch/polymer Cover with tarp/plastic sheeting | N/A | |
| | <u> </u> | Are downstream channels and other downhill areas protected from scour and erosion? | | Install energy dissipation at outfall Install ditch checks Install slope interruption Install onsite detention | Not applicable | |
| | 12. | Are good housekeeping practices or treatment controls in place to prevent the discharge of chemicals, cement, trash, and other materials into wetlands, waterways, storm sewers, ditches, or drainage-ways? ⁴ | \boxtimes | Properly dispose of trash Provide concrete washout station Contact DNR to verify extent of cleanup required | | |
| _ | 13 | Is the plan reflective of current site operations and does it address all erosion and sediment control issues identified during the inspection? | × | Revise sequence Revise sediment control BMP Revise erosion control BMP Revise post-construction storm water BMP | | |
| _ | 14 | Are all areas where construction has temporarily ceased (and will not resume for more than 2 weeks) temporarily stabilized? | | Topsoil & seed Install mat/mulch/polymer Cover with tarp/plastic sheeting | | |
| _ | 15. | Are all areas at final grade permanently vegetated or stabilized with other treatments? | | Topsoil & seed Install mat/mulch/polymer Sod Install stone base | | |
| | 16. | Have temporary sediment controls been removed in areas of the site that meet the permit definition of 'final stabilization'? | | Water to establish vegetation Repair or reseed areas Remove temporary practices | | |

³ If sediment discharge enters a wetland or waterbody, the permittee should consult with DNR staff to determine if sediment cleanup and/or additional control measures are required.

4 The permittee shall notify the DNR immediately via the spills hotline at (800)943-0003 of any release or spill of a hazardous substance to the environment in accordance with s. 292.11, Wis. Stats., and ch. NR 706, Wis. Adm. Code.